

Certificate Of Analysis

Certificate Number: **0335-24** Issue Number: **1** Issue Date: **21/10/2024 10:46:03 AM**
 Test Certificate for: **HE Cement**
 Sample Tested at: **Sunstate Cement Ltd., Port of Brisbane, Australia**
 Sample Identification: **Spot Despatch Sample E6P-001040 dated 6/08/2024**
 Sample Produced at: **Sunstate Cement Ltd., Port of Brisbane, Australia**

SPECIFIC PROPERTY	TEST METHOD	AS3972 REQUIREMENTS	RESULT
Compressive strength	AS2350.11, AS2350.12		
1 Day			19.7 MPa
3 Day		Minimum 25 MPa	38.7 MPa
7 Day		Minimum 40 MPa	50 MPa
28 Day			64.4 MPa
Setting Time	AS2350.4		
Initial		Minimum 45 mins	75 mins
Final		Maximum 360 mins	150 mins
Soundness	AS2350.5	Maximum 5 mm	1 mm
Sulphuric anhydride (SO₃)	In House	Maximum 3.5 %	2.8 %
Chloride	AS3583.13	Maximum 0.1 %	0.017 %
REPORTABLE PROPERTY	TEST METHOD		RESULT
Loss on ignition	AS2350.2		0.7 %
Fineness	AS2350.8		440 m²/kg
OTHER PROPERTIES	TEST METHOD		RESULT
Normal Consistency	AS2350.3		30.0 %

Sampling Procedure:

Samples were prepared in accordance with AS2350.1

Remarks:

- 1 These results only relate to the specimens identified on this report
- 2 The sample as tested conforms to the requirements of AS3972 as Type HE cement



NATA accredited
 Laboratory Number: 2191

 Accredited for compliance with
 ISO/IEC 17025 Testing



George Santagiuliana
 Approved Signature
 21/10/2024

This certificate replaces previous certificate number 0335-24, issue 0 dated (REASON: Test Data Updated)