

CERTIFICATE OF ANALYSIS

CERTIFICATE No. 0985-18
TEST CERTIFICATE FOR: GP Portland Cement
PRODUCED AT: Sunstate Cement Ltd, Port of Brisbane
SAMPLE IDENTIFICATION: Spot Despatch Sample sample A6P-002025 sampled on 18/6/2018
SAMPLE TESTED AT: Sunstate Cement Ltd, Port of Brisbane

SPECIFIED PROPERTY	TEST METHOD	AS3972 REQUIREMENTS		RESULT
Compressive strength	AS2350.11, AS2350.12			
3 day				36.2 MPa
7 day		Minimum	35 MPa	46.6 MPa
28 day		Minimum	45 MPa	58.2 MPa
Setting time	AS2350.4			
Initial		Minimum	45 mins	105 mins
Final		Maximum	360 mins	165 mins
Soundness	AS2350.5	Maximum	5 mm	0 mm
Sulphuric anhydride (SO ₃)	In House	Maximum	3.5 %	2.8 %
Chloride	AS3583.13	Maximum	0.1 %	0.009 %


REPORTABLE PROPERTY	TEST METHOD			RESULT
Loss on ignition	AS2350.2			3.4 %
Fineness	AS2350.8			380 m ² /kg
Total Alkali (Na ₂ Oeq)	AS2350.2			0.5 %

OTHER PROPERTIES	TEST METHOD			RESULT
Normal Consistency	In House			28.5 %

SAMPLING PROCEDURE:

- The results of the above tests relate only to the sample as described above.
- Total Alkali determined at Australian Laboratory Services by ICP -AES using ME -ICP 91, Corporate Accreditation No 825, Corporate Site 818.

REMARKS:



G Santaguiliana
Approved Signatory
18-Jul-2018

