

## **Certificate Of Analysis**

Certificate Number:0337-23Issue Number:1Issue Date:28/09/2023 3:44:20 PMTest Certificate for:SUNLITE CementSample Tested at:Sunstate Cement Ltd., Port of Brisbane, AustraliaSample Identification:Spot Despatch Sample L6P-001475 dated 28/08/2023Sample Produced at:Sunstate Cement Ltd., Port of Brisbane, Australia

SPECIFIC PROPERTY	TEST METHOD	AS3972 REQUIREMENTS		RESULT
Compressive strength	AS2350.11, AS2350.12			
3 Day		Minimum	25 MPa	41.4 MPa
7 Day		Minimum	40 Mpa	47.4 MPa
28 Day				57 MPa
Setting Time	AS2350.4			
Inital		Minimum	45 mins	<b>90</b> mins
Final		Maximum	360 mins	135 mins
Soundness	AS2350.5	Maximum	5 mm	1 mm
Sulphuric anhydride (SO₃)	In House	Maximum	3.5 %	<b>4.3</b> %
Chloride	AS3583.13	Maximum	0.1 %	0.023 %
REPORTABLE PROPERTY	TEST METHOD			RESULT
Loss on ignition	AS2350.2			<b>4.9</b> %
Fineness	AS2350.8			<b>470</b> m²/kg
OTHER PROPERTIES	TEST METHOD			RESULT
Normal Consistency	AS2350.3			<b>29.0</b> %

## Sampling Procedure:

Samples were prepared in accordance with AS2350.1

## **Remarks:**

1 These results only relate to the specimens identified on this report



NATA accredited Laboratory Number: 2191

Accredited for compliance with ISO/IEC 17025 Testing

George Santagiuliana Approved Signature 28/09/2023